

Structural Inspection & Design

Project Planning & Management

FIELD OBSERVATION REPORT PERMIT # BLDC-00620-2022

		Report No. 15	Page 1 of 2
Project:	Oceans West One Condominium	Inspection For:	Building Repair and WP Project
Day/Date:	Thursday, July 28, 2022	Job No.	20-1153
Location:	1 Oceans West Blvd. DBS, FL 32118	Engineer:	Christopher B. Longman, P.E.
Contractor:	SPEC Contractor Services	Project Foreman:	Alberto
Subcontractor:	None	Inspector:	Christopher B. Longman, P.E.
Weather:	83 Degrees @ 9:55 A.M. Sunn	y Calm winds	70% Chance of Rain
Workforce Total:	16		
Activities:	Deck coating 05/06, Punch-out 01/02 balcony stacks, Concrete repair 01/06 and 03/04 stack		

Observation Report:

Concrete repairs at the slab edges of the 01/06 stack AC closets were inspected. The edge repairs with post tension cable anchors that did not require de-stressing were formed and prepared for re-casting. The Contractor properly detailed the excavations. Grease caps were installed to the tendon tail and anchor plate for protection. Repairs at floors 19, 12, 11, 10 and 9 were inspected and approved to be cast back.

Punch-out at the 01/02 balcony stack and the 05/06 balcony stack remain in-progress. Concrete repair excavations are underway at the AC closets at the 03/04 balcony stack.

UNITED ENGINEERING CONSULTANTS


Christopher B. Longman, P.E. Florida License No. 82452

Christopher B. Longman, PE 82452 Digitally signed by Christopher B. Longman, PE 82452

Date: 2022.08.04 15:32:46 -04'00'

lectronically signed and se

This item has been electronically signed and sealed by Christopher B. Longman using a digital signature and date. Printed copies of this document are not considered signed and sealed and the SHA authentication code must be verified on any electronic copies.



Photograph #1: Typcial slab edge repair at the 01/06 stack