FIELD OBSERVATION REPORT PERMIT # BLDC-00620-2022

		Report No. 51	Page 1 of 1
Project:	Oceans West One Condominium	Inspection For:	Building Repair and WP Project
Day/Date:	Wednesday, January 11, 2022	Job No.	20-1153
Location:	1 Oceans West Blvd. DBS, FL 32118	Engineer:	Christopher B. Longman, P.E.
Contractor:	SPEC Contractor Services	Project Foreman:	Alberto
Subcontractor:	None	Inspector:	Christopher Longman P.E./ Andrew Holland
Weather:	60 Degrees @ 9:30 A.M. Sunny	Breezy	0% Chance of Rain
Workforce Total:	16		
Activities:	Tower B: final punchout inspection; Tower removing broken cables in garage	A: stucco application	on, finish paint, pressure washing,

Observation Report:

<u>Tower B</u>: The Contractor requested a final punchout inspection for the completed painting and waterproofing at the 04 stack window wall. The painting application was professional in appearance with no holidays observed and a neat cutin. The windows were construction cleaned and free of debris. It was requested for the windows at the 21st, 15th, 12th, 9th and from the 5th floor down to be re-cleaned. The swing stage is approved to be moved after the items listed above have been corrected.

<u>Tower A</u>: The previously accepted concrete repairs at the 05/06 balcony stack have been cast back and the stucco application is in-progress. The finish paint application is in-progress at the 04/05 balcony stack. Pressure washing is underway at the 01/06 balcony stack in preparation for the deck coating application that is anticipated to begin tomorrow.

The Conractor has is working on removing a broken post tension cable located within the Northernmost East-West band set.

UNITED ENGINEERING CONSULTANTS

Christopher B. Longman, P.E. Florida License No. 82452

Christopher B. Longman, PE 82452 Digitally signed by Christopher B. Longman, PE 82452 Date: 2023.01.19 06:02:19 -05'00'

This item has been electronically signed and sealed by Christopher B. Longman using a digital signature and date. Printed copies of this document are not considered signed and sealed and the SHA authentication code must be verified on any electronic copies.